



0140

Store / Location : Chocomelt (Souq Alkout mall) Date : 28-1-2025

Completed By : Service Type (M/Q/A) :

No.	Check	TASK DESCRIPTION	Frequency (Q)			X	Remarks
			M	Q	A		
		AHU / FCU No : <u>(DX - 2) (FCU - 2)</u>					
1	☒	Check For Unusual Noise	X	X	X		
2	☒	Switch Off & Isolate Power	X	X	X		
3	☒	Inspect & Clean Condensate Drain Tray And Connections	X	X	X		
4	☒	Clean Air Filter And Check Their Condition, Recommend Replacements As Needed	X	X	X		
5	☒	Inspect Coil Condition, Clean As Necessary		X	X		
6	☒	Check Actuator Valve Operation	X	X	X		
7	☐	Check Chilled Water Lines Condition And Insulation			X		
8	☒	Inspect All Trunking, Cabling, Wiring, Insulation, Terminal Covers & Connections	X	X	X		
9	☐	Clean Grills & Diffusers As Required			X		
10	☒	Vent Air From Cooling Coils. Report Any Significant Air Locking For Further Investigation		X	X		
11	☒	Restore Power Supply And Run Unit	X	X	X		
12	☒	Check Thermostat Operation	X	X	X		
13	☒	Check Starter/vfd Operation	X	X	X		
14	☐	Inspect & Clean Strainers Where Fitted			X		
15	☒	Check Equipment Current	X	X	X		
16	☒	Check Equipement Voltage	X	X	X		
17	☒	Check Room Temperature	X	X	X		
Electrical (DB/lights)							
1	☐	Check And The Clean The Db		X	X		
2	☐	Check And Tightening O The Loose Wire If Any		X	X		
3	☐	Check All The Breakers For The Proper Functioning		X	X		
4	☐	Check All The Transformers / Ballast For Sign Of Overheating		X	X		
5	☐	Check All The Wall Power Socket For Proper Functioning		X	X		
Plumbing							
1	☐	Check water connection for any leakage		X	X		
2	☐	Check the sink for any leakage		X	X		
3	☐	Check all the plumbing fitting for any leakage		X	X		
Drain Flushing			One Month	Two Month	Client Call		
1	☐	Check the Unit Floor drains and Flush					
2	☐	Check the Unit Floor Cleanouts and Flush					

Equipment Notes:

Notes: 1. One Ac Not working Properly (DX) unit Hot Kitchen Area
2. change contractor

Technican Sign : Rahul

Client Incharge Sign : Renn

